



Think Water!

## START-UP CHECKLIST FOR MULTIAQUA MAC036,048,060HE CHILLERS

### A. PRELIMINARY INFORMATION

JOB  
NAME \_\_\_\_\_

LOCATION \_\_\_\_\_

INSTALLING  
CONTRACTOR \_\_\_\_\_

DISTRIBUTOR \_\_\_\_\_

START-UP PERFORMED BY \_\_\_\_\_

START-UP DATE \_\_\_\_\_

OUTDOOR AIR TEMPERATURE: DEGREES F \_\_\_\_\_

LIQUID SOLUTION STORAGE TANK SIZE IN GALLONS \_\_\_\_\_

### EQUIPMENT INFORMATION:

#### CHILLER:

MODEL # \_\_\_\_\_ SERIAL # \_\_\_\_\_

**COMPRESSOR:** MODEL # \_\_\_\_\_

SERIAL # \_\_\_\_\_

CONDENSER FAN MOTOR MODEL # \_\_\_\_\_

**B. INDOOR EQUIPMENT TOTAL TONNAGE:** \_\_\_\_\_

### C. PRELIMINARY EQUIPMENT CHECK

IS THERE ANY SHIPPING DAMAGE? (YES or NO)

IF SO, WHERE \_\_\_\_\_

WILL THIS DAMAGE PREVENT UNIT START-UP? (YES or NO)

DOES THE CHILLER CONTAIN A LOW AMBIENT ICM 325 CONTROLLER? (YES OR NO) IF YES, SEE **NOTE 1**

DOES THE PRIMARY VOLTAGE AND PHASE MATCH THE UNIT'S NAMEPLATE RATING?  
208-230 AND 380-460. (YES or NO) **SEE NOTE 2**

HAS THE PRIMARY VOLTAGE CIRCUIT PROTECTION(S) BEEN SIZED AND INSTALLED  
PROPERLY? (YES or NO)

IS THE PHASING OF THE PRIMARY VOLTAGE CORRECT? (YES or NO)

IS THERE AN ELECTRICAL SUBPANEL FEEDING THE CHILLER? (YES OR NO)

WHAT IS THE BREAKER SIZE FEEDING THE SUBPANEL? \_\_\_\_\_

WHAT IS THE WIRE SIZE FEEDING THE SUBPANEL? \_\_\_\_\_

WHAT IS THE MAIN ELECTRICAL PANEL'S MAIN BREAKER SIZE? \_\_\_\_\_

WHAT IS THE DISTANCE FROM THE MAIN ELECTRICAL PANEL TO THE SUBPANEL? \_\_\_\_

PRIMARY VOLTAGE BREAKER SIZE TO CHILLER? \_\_\_\_\_

ARE THE PRIMARY VOLTAGE WIRES TO THE UNIT SIZED, PHASED AND INSTALLED  
PROPERLY? (YES or NO)

NO SUBPANEL

PRIMARY VOLTAGE WIRE SIZE TO CHILLER \_\_\_\_\_

WHAT IS THE DISTANCE FROM THE MAIN ELECTRICAL PANEL TO THE CHILLER? \_\_\_\_

DOES THE CONTROL TRANSFORMER'S HIGH VOLTAGE TAPS CORRESPOND TO  
ACTUAL LINE VOLTAGE? (YES OR NO)

IF NOT, CHANGE THE PRIMARY TAP SO IT CLOSELY MATCHES THE ACTUAL LINE  
VOLTAGE.

ACTUAL CONTROL VOLTAGE: \_\_\_\_\_ -

**SEE NOTE 3**

HAS THE GROUND WIRE BEEN CONNECTED? (YES or NO)

ARE ALL CONTROL AND HIGH VOLTAGE TERMINALS TIGHT? (YES or NO)

LEAK CHECK THOROUGHLY: COMPRESSOR FITTINGS, CONDENSER FITTINGS, TXV,  
BRAZED PLATE HEAT EXCHANGER AND ALL REFRIGERANT AND LIQUID SOLUTION  
PIPING. SOME ITEMS MAY HAVE BEEN DAMAGED DURING SHIPPING.

### **LIQUID SOLUTION PUMP**

MODEL # OF COOLING LIQUID SOLUTION PUMP \_\_\_\_\_

SERIAL# \_\_\_\_\_

NAME PLATE AMP RATING \_\_\_\_\_

DOES THE SYSTEM'S LIQUID SOLUTION CONTAIN A MINIMUM 10% PROPYLENE  
GLYCOL? (YES OR NO) **SEE NOTE 4**

WHAT IS THE PERCENTAGE OF PROPYLENE GLYCOL IN SYSTEM? \_\_\_\_\_

HAS ALL AIR BEEN VENTED FROM THE CHILLER'S LOOP? (YES OR NO)  
IS THE LIQUID SOLUTION PUMP INTERNAL TO THE CHILLER? (YES OR NO)  
HAS THE LIQUID SOLUTION PIPING BEEN CHECKED FOR LEAKS? (YES OR NO)

**D. UNIT START-UP**

**BEFORE RECORDING THE READINGS REQUESTED BELOW, ENSURE THE CHILLER HAS BEEN OPERATING FOR A MINIMUM OF 15 MINUTES.**

**LIQUID SOLUTION PUMP.** ENSURE THESE READINGS ARE WITHIN THE SPECIFICATIONS OF THE PUMP

IS THE ROTATION OF THE LIQUID SOLUTION PUMP CORRECT? (YES OR NO)

ACTUAL SYSTEM GPM \_\_\_\_\_

STATIC HEAD (PSI) ON THE SYSTEM \_\_\_\_\_

LIQUID SOLUTION PUMP DISCHARGE PRESSURE: PSI \_\_\_\_\_

LIQUID SOLUTION PUMP SUCTION PRESSURE: PSI \_\_\_\_\_

SINGLE PHASE CHILLERS.

ACTUAL LINE VOLTAGE L1 TO L2 \_\_\_\_\_

ACTUAL AMPERAGE L1 \_\_\_\_\_

ACTUAL AMPERAGE L2 \_\_\_\_\_

THREE PHASE CHILLERS.

ENSURE THE PHASING IS CORRECT AND THE COMPRESSOR IS ROTATING IN THE CORRECT DIRECTION.

ACTUAL LINE VOLTAGE: L1 TO L2 \_\_\_\_\_

ACTUAL LINE VOLTAGE: L1 TO L3 \_\_\_\_\_

ACTUAL LINE VOLTAGE: L2 TO L3 \_\_\_\_\_

ACTUAL AMPERAGE: L1 \_\_\_\_\_

ACTUAL AMPERAGE: L2 \_\_\_\_\_

ACTUAL AMPERAGE: L2 \_\_\_\_\_

**LIQUID SOLUTION CONTROLLER**

LIQUID SOLUTION COOLING SETPOINT: DEGREES F \_\_\_\_\_

LIQUID SOLUTION COOLING DIFFERENTIAL: DEGREES F \_\_\_\_\_

**LIQUID SOLUTION CIRCUIT**

CHILLER'S LIQUID SOLUTION ENTERING TEMPERATURE: DEGREES F \_\_\_\_\_

CHILLER'S LIQUID SOLUTION LEAVING TEMPERATURE: DEGREES F \_\_\_\_\_

**COMPRESSOR:** ENSURE THESE READINGS ARE WITHIN THE SPECIFICATIONS OF THE COMPRESSOR.

L1: ACTUAL VOLTAGE \_\_\_\_\_ ACTUAL AMPERAGE \_\_\_\_\_

L2: ACTUAL VOLTAGE \_\_\_\_\_ ACTUAL AMPERAGE \_\_\_\_\_

L3: ACTUAL VOLTAGE \_\_\_\_\_ ACTUAL AMPERAGE \_\_\_\_\_

**L3 IS ONLY USED ON 3-PHASE CHILLERS ONLY**

**REFRIGERANT CIRCUITS**

LIQUID LINE TEMPERATURE: DEGREES F \_\_\_\_\_

LIQUID LINE PRESSURE: PSI \_\_\_\_\_

SUCTION LINE TEMPERATURE: DEGREES F \_\_\_\_\_

SUCTION LINE PRESSURE: PSI \_\_\_\_\_

SUBCOOLING \_\_\_\_\_ SUPERHEAT \_\_\_\_\_

**CONDENSER FAN MOTORS** ENSURE THESE READINGS ARE WITHIN THE SPECIFICATIONS OF THE MOTOR

L1: ACTUAL VOLTAGE \_\_\_\_\_ ACTUAL AMPERAGE \_\_\_\_\_

L2: ACTUAL VOLTAGE \_\_\_\_\_ ACTUAL AMPERAGE \_\_\_\_\_

**NOTE 1**

IF UNIT CONTAINS A FACTORY INSTALLED LOW AMBIENT KIT, ENSURE THE ICM 325 CONTROLLER'S CUT OUT AND HARD START SETTINGS HAVE BEEN ADJUSTED, PER THE MANUAL, FOR A BALL BEARING MOTOR. ADJUSTMENTS MAY HAVE TO BE MADE DEPENDING ON THE UNIT'S ENVIRONMENT.

**NOTE 2**

ASSURE THAT INCOMING POWER VOLTAGE TO CHILLER IS WITHIN RATED UNIT VOLTAGE RANGE.

MAXIMUM DEVIATION FROM AVERAGE VOLTAGE IS +-5%.

IF THERE IS OVER A 5% VOLTAGE IMBALANCE, DO NOT ATTEMPT TO START CHILLER! CALL LOCAL POWER COMPANY FOR ASSISTANCE.

**NOTE 3**

ENSURE CONTROL VOLTAGE DOES NOT EXCEED 27 VAC OR RUN BELOW 22 VAC.

**NOTE 4**

THE CHILLER SHALL NOT BE OPERATED WITH LESS THAN 10% PROPYLENE GLYCOL IN THE LIQUID SOLUTION. DOING SO WILL VOID ALL WARRANTY ON THE CHILLER. ENSURE THE TOTAL AMOUNT OF GLYCOL IN THE SYSTEM WILL PROTECT THE LIQUID SOLUTION FROM FREEZING DURING THE LOWEST AMBIENT TEMPERATURE IN YOUR AREA.

**Manufacturer reserves the right to discontinue, or change at any time, specifications or designs without notice and without incurring obligations.**

**6-17-22**